

April 12, 2017 Change Order Summary- Non Bond

	Project	Company	Original Contract	Previously Approved/ Ratified CO's	CO's Pending Ratification	Change Percent	Total CO'S Pending Ratification	Total Change Percent	Total CO's	Total CO Percent of Original Contract	Adjusted New Contract	Change Order Numbers
1	Madera Elementary School Kindergarten Portable Classroom	American Modular Systems	\$161,880.00	\$0.00	\$8,480.00	5%	\$8,480.00	5.24%	\$8,480.00	5.24%	\$170,360.00	1

Total Board Action	\$8,480.00
---------------------------	-------------------

Note: the proposed Board Action is to Approve all Change Orders below ten percent (10%) of the Contract Value.